

PORTABLE CLASSROOM REPLACEMENT PROJECT

PROJECT CONTINGENCY ALLOWANCE LOG

Title	Referenced Document	COR #	Amount Under Review	Adjusted Amount Approved	Date Approved	Pay App
Lime Treat Building Pad	existing conditions	cc 01	\$22,213.69	\$22,213.69	07/17/15	6/30 (LT) & 7/31 (OCC)
Lead Paint @ Fascia's	unknown (e) conditions	cc 02	\$15,041.43	\$15,041.43	07/29/15	7/31/15 (OCC)
Add'tl Re-roof Abatement	Differing Site	cc 03	\$4,026.22	\$4,026.22	11/18/15	
Additional Lead Paint Removal	Differing Site	cc 04	\$17,562.89	\$16,753.00	11/18/15	
DSA Changes to Base of HVAC Units	DSA plan changes	cc 05	\$4,402.09	\$4,312.00	11/18/15	
Chainlink Fencing Changes	RFI 11/PR #008	cc 06.1	\$12,415.27	\$12,200.00	11/18/15	
Misc. Site Work (existing irrigation/stump/sheds)	Differing Site	cc 07	\$5,241.32	\$5,241.32	07/29/15	7/31/15 (OCC)
Add Ornamental Gate & Fencing	RFI 01R	cc 08	\$6,924.86	\$6,924.86	11/18/15	
Soffit @ Teaching Wall	DSA plans	cc 09	\$20,693.28	\$20,693.28	07/29/15	8/31/15 (S/OCC)
Integral Stucco Color Coat in lieu of Exterior Paint	Owner request	cc 10	(\$2,086.54)	(\$2,086.54)	11/18/15	
Added Sod, Irrigation & Water Line	Allowance	cc 11	\$10,503.69	\$10,503.69	11/18/15	
Misc. Earthwork/Concrete Additions	Differing Site	cc 12	\$8,134.57	\$7,234.00	11/18/15	
Admin. Concrete Cross-slope	RFI 20	cc 13	\$10,382.18	\$10,382.18	11/18/15	
HDG Rail Credit	Schedule Impact Req.	cc 14	(\$695.00)	(\$695.00)	11/18/15	
(N) Civil Design Changes	Design Changes - RFI 13	cc 15	\$50,000.00	\$50,000.00	11/18/15	
Re-roof Supervision	Allowance	cc 16	\$4,633.49	\$4,633.49	11/18/15	
Temp. Weather Protection	Allowance	cc 17	\$0.00	\$0.00	11/18/15	
Add'tl Work @ Soffits (backing/tackboard)	Owner request	cc 18	\$8,357.72	\$5,144.00	11/18/15	
Misc. Electrical Additions	Owner Request/Design Changes	cc 19	\$4,557.73	\$4,000.00	11/18/15	
Add Photocell to Ext. Light Fixture	Elect Engineer corr. Notice	cc 20	\$369.36	\$369.36	11/18/15	
Landscape/Irrigation Repair Allowance	existing conditions	cc 21	\$2,369.46	\$2,369.46	11/18/15	
Log Totals:			\$205,047.71	\$199,260.44		

PROJECT FUNDING RECAP

Original Base Contract Amount	\$3,101,060.19
Owner Controlled Contingency (OCC)	\$210,000.00
Allowance - Soffit @ Teaching Wall (S)	\$12,000.00
Allowance - Lime Treatment (LT)	\$19,035.00
Allowance - Landscape/Irrigation Repair	\$20,000.00
Allowance - Power to New Pump Station	\$1,500.00
Allowance - Add'tl Casework	\$25,000.00
Allowance - Re-roof Supervision	\$4,986.67
Allowance - Re-roof Landscape Restoration	\$1,667.00
Allowance - Re-roof Weather Protection	\$1,667.00
Total Owner Controlled Contingency/Allowances	\$295,855.67
TOTAL GMP CONTRACT AMOUNT	\$3,396,915.86
Total Amount (Allowances & Contingency)	\$199,260.44
Changes Below Approved GMP (Returned back to District)	\$96,595.23
Final Contract Amount	\$3,197,655.42