

# VALLEY OAK MULTIPURPOSE BUILDING

12.17.2015

## PROJECT CLOSE OUT FINANCIAL SUMMARY

### PROJECT CONTINGENCY ALLOWANCE LOG

Title	Referenced Document	COR #	Amount Under Review	Adjusted Amount Approved	Date Approved	Pay App
Clerestory Window In-fill	PR #002/RFI 03	VOMP 01.1	\$3,291.69	\$3,100.00		
Eastbay Kitchen Equipment	GMP	VOMP 02	\$58,255.03	\$58,255.03	07/17/15	7/31 (KE), 8/31 (KE/OCC)
Lead Paint @ Building Fascia's	unknown conditions	VOMP 03	\$9,280.39	\$9,280.39	07/25/15	7/31/15 (OCC RR)
Electrical Changes/Additions	RFI 11/22, PR #006	VOMP 04	\$4,139.59	\$4,139.59	07/25/15	7/31/15 (OCC)
ADA Parking Elevations	RFI 15	VOMP 05	\$16,786.51	\$16,000.00	11/18/15	
Add Air Curtain @ Kitchen & Supports for Panel MPR2	PR #009	VOMP 06	\$5,412.61	\$5,310.00	11/18/15	
Moisture Seal & SV-1	GMP/PR #007	VOMP 07.1	\$15,625.30	\$15,200.00	11/18/15	
Dry Rot Repair/Add'l Framing/Build Chase/In-fill Openings	DSA walk/RFI's 04, 20, 21, 32	VOMP 08	\$15,753.20	\$14,600.00	11/18/15	
Provide Power-Packs in RR Fixtures	RFI 46	VOMP 09	\$1,476.27	\$1,476.27	11/18/15	
Replace Missing Skylight Louver(s) & Float Janitor's Floor	Existing conditiions/PR #007	VOMP 10	\$1,333.47	\$1,333.47	11/18/15	
Cement Board @ Restrooms	GMP	VOMP 11	\$6,713.47	\$6,500.00	11/18/15	
Remove Dropped Ceilings @ Restrooms	RFI 02	VOMP 12	\$317.31	\$0.00	11/18/15	
Replace Leaky Valve	RFI 14	VOMP 13	\$713.45	\$713.45	11/18/15	
Add'l Stucco Patch-back	site walk	VOMP 14	\$1,672.56	\$1,672.56	11/18/15	
Clean Return Duct/Wire (e) HVAC Units	Existing conditiions	VOMP 15	\$3,873.60	\$3,873.60	11/18/15	
Re-roof Supervision (inc. replace Unistrut & Clamps)	allowance	VOMP 16	\$9,266.45	\$9,266.45	11/18/15	
Lead Paint Prep (Rozakis T&M)	Existing conditiions	VOMP 17	\$2,475.60	\$2,300.00	11/18/15	
Re-route 2.5" Main Water Line	RFI 01	VOMP 18	\$8,575.53	\$8,575.53	11/18/15	
(e) FACP & Specified Heat Detectors	Existing conditions	VOMP 19	\$2,105.80	\$1,768.00	11/18/15	
Delete Acoustic Wall Paneling	revised sheet A8.10	VOMP 20	(\$4,981.84)	(\$5,580.00)	11/18/15	
Lead Paint Prep (Rozakis T&M - tags previously not signed)	Unknown conditions	VOMP 21	\$3,032.31	\$2,850.00	11/18/15	
Unforseen Abatement (LMC time lost)	Unknown conditiions	VOMP 22	\$3,000.00	\$3,000.00	11/18/15	
Buss Misc. Additions & Credits		VOMP 23	\$0.00	\$0.00	11/18/15	
Log Totals:			\$168,118.30	\$163,634.34		

### PROJECT FUNDING RECAP

Original Base Contract Amount	\$1,073,057.70
Owner Controlled Contingency - MP (OCC)	\$20,510.00
Owner Controlled Contingency - Re-roof (OCC RR)	\$25,000.00
Allowance - Moisture Barrier @ MP	\$12,240.00
Allowance - Moisture Testing	\$1,250.00
Allowance - Repair Skylight Louver	\$1,000.00
Allowance - Dryrot Repair	\$10,000.00
Allowance - Kitchen Equipment (KE)	\$50,155.00
Allowance - Re-roof Supervision	\$4,986.67
Allowance - Re-roof Landscape Restoration	\$1,667.00
Allowance - Re-roof Weather Protection	\$1,667.00
Total Owner Controlled Contingency/Allowances	\$128,475.67
<b>TOTAL GMP CONTRACT AMOUNT</b>	<b>\$1,201,533.37</b>
Total Amount (Allowances & Contingency)	\$163,634.34
Changes Above Approved GMP	\$35,158.67

FINAL Contract Amount	\$1,236,692.04
-----------------------	----------------