

STAFF PARKING LOT REPAIR PROJECT

PROJECT CONTINGENCY ALLOWANCE LOG

Title	Referenced Document	COR #	Amount Under Review	Adjusted Amount Approved	Date Approved	Pay App
Soil Remediation Effort (Labor & Equipment)		1	\$23,836.00	\$23,836.00	06/20/16	Pay No. 2
Geo Grid Fabric (Materials & Installation Labor)		2	\$5,000.00	\$5,000.00	06/20/16	Pay No. 2
Provide additional Concrete Removal (ADA Transitions)		3	\$0.00	\$0.00	06/29/16	Pay No. 2
Log Totals:			\$28,836.00	\$28,836.00		

PROJECT FUNDING RECAP

Original Base Contract Amount	\$201,310.00
Owner Controlled Contingency (OCC)	\$30,000.00
TOTAL CONTRACT AMOUNT	\$231,310.00
Total Changes Amount (from Allowances & Contingency)	\$28,836.00
Changes Below Approved Contract Value (Returned back to District)	\$1,164.00
Final Contract Amount	\$230,146.00