Holmes Junior High School



CAMPUS WIDE PAINTING PROJECT

PROJECT CONTINGENCY ALLOWANCE LOG

			Amount	Adjusted Amount	Date	
Title	Referenced Document	COR#	Under Review	Approved	Approved	Pay App
Perform Dryrot Repairs to Roof Eave Beams (Campus Wide)		1	\$10,000.00	\$10,000.00	06/08/16	Pay No. 2
	•	Log Totals:	\$10,000.00	\$10,000.00		

PROJECT FUNDING RECAP

Original Base Contract Amount	\$136,150.00
Owner Controlled Contingency (OCC)	\$10,000.00
TOTAL CONTRACT AMOUNT	\$146,150.00
Total Changes Amount (from Allowances & Contingency)	\$10,000.00
Changes Below Approved Contract Value	
(Returned back to District)	\$0.00
Final Contract Amount	\$146,150.00