

# NEW STAFF PARKING LOT PROJECT

## PROJECT CONTINGENCY ALLOWANCE LOG

Title	Referenced Document	COR #	Amount Under Review	Adjusted Amount Approved	Date Approved	Pay App
Install AB Materials for Temp. Bike Parking		1	\$4,467.45	\$4,467.45	05/03/16	Pay No. 1
Tree Root Removal		2	\$695.60	\$695.60	05/03/16	Pay No. 1
Provide additional asphalt grading (ADA Transitions)		3	\$4,498.16	\$4,498.16	05/03/16	Pay No. 1
Log Totals:			\$9,661.21	\$9,661.21		

## PROJECT FUNDING RECAP

Original Base Contract Amount	\$92,900.00
Owner Controlled Contingency (OCC)	\$10,000.00
<b>TOTAL CONTRACT AMOUNT</b>	<b>\$102,900.00</b>
Total Changes Amount (from Allowances & Contingency)	\$9,661.21
<b>Changes Below Approved Contract Value (Returned back to District)</b>	<b>\$338.79</b>
<b>Final Contract Amount</b>	<b>\$102,561.21</b>