

SHINGLE ROOF REPLACEMENT PROJECT

PROJECT CONTINGENCY ALLOWANCE LOG

Title	Referenced Document	COR #	Amount Under Review	Adjusted Amount Approved	Date Approved	Pay App
Re-roffing for Bldgs. T-4 & T-5 at DHS		PCO 1	\$19,795.00	\$19,795.00	07/27/16	No. 2
Log Totals:			\$19,795.00	\$19,795.00		

PROJECT FUNDING RECAP

Original Base Contract Amount	\$310,531.00
Owner Controlled Contingency (OCC)	\$20,000.00
<b>TOTAL CONTRACT AMOUNT</b>	<b>\$330,531.00</b>
Total Changes Amount (from Allowances & Contingency)	\$19,795.00
<b>Changes Below Approved Contract Value (Returned back to District)</b>	<b>\$205.00</b>
<b>Final Contract Amount</b>	<b>\$330,326.00</b>