



PROJECT BID SUMMARY SHEET

BID DATE:	30-Jan-17																		
BID TIME:	2:30:00 PM																		
Project:	(4) Pre-Manufactured Metal Storage Bldg																		
School:	Davis HS & District Operations																		
Project No:	16-30 & 16-12																		
BID SUMMARY																			
Contractor	#1 Davis HS - Bldgs. U/V Base Bid	#2 Operations - Bldgs. D/E Base Bid	Owners Allowance Contingency	Base Bid #1 + Allowance(s)	Base Bid #2 + Allowance(s)	Total Base Bid #1 & #2 Plus Allowance(s)	Pre-Bid Walk Attendance (Y/N)	(4) Addenda Noted	Designation of Subcontractors Form	Non- Collusion Affidavit	Bid Guarantee Form	Bid Bond	Bid Form	Substitution Request Form	Worker's Compensation Certificate	Bidding Practices Re: Indemnity	Contractor Pre- Qual Application (DIR)	DJUSD Vendor Registration Form	DVBE Form
A - REM Construction	\$ 326,222.00	\$ 297,721.00	\$ 40,000.00	\$ 366,222.00	\$ 337,721.00	\$ 663,943.00	N/A	Y	Y	Y	N/A	Y	Y	N/A	Y	N/A	Y	Y	N/A
B - ABIDE Builders ***	\$ 630,000.00	\$ 620,000.00	\$ 40,000.00	\$ 670,000.00	\$ 660,000.00	\$ 1,290,000.00	N/A	Y	Y	Y	N/A	Y	Y	N/A	Y	N/A	Y	Y	N/A
C - Plummer Built	\$ 249,000.00	\$ 244,000.00	\$ 40,000.00	\$ 289,000.00	\$ 284,000.00	\$ 533,000.00	N/A	Y	Y	Y	N/A	Y	Y	N/A	Y	N/A	Y	Y	N/A
Notes: BLIND BID FORMAT - Engineers Estimate - \$750K-\$820K																			
Apparent Low Bidder for Combination Base Bid Plus Allowances is Plummer Built at \$533,000																			
2nd Apparent Low Bidder for Combination Base Bid Plus Allowances is REM Construction at \$663,943																			
*** Last Apparent Low Bidder for Combination Base Bid Plus Allowances, Abide Builders had Bid errors in their bid tabulation sheet listed at \$690,000 and was deemed non-responsive																			

Bid Openned By: MP

Bid Recorded By: KM

Wittnessed By:

Evaluators - RM GEP

Approved By: GEP