



Pre-Fabricated Re-Roofing DHS (Bldg. O) Harper Jr. HS Buildings

PROJECT CONTINGENCY ALLOWANCE LOG

[illegible]

PROJECT FUNDING RECAP

Original Base LLB Contract Amount	\$405,662.00
Owners Construction Contingency (OCC)	\$40,000.00
Contract Change Order (pending)	\$35,306.00
TOTAL CONTRACT AMOUNT (Original)	\$445,662.00
Total Changes Amount (from Contingency)	\$35,306.00
Changes Below Approved Contract Value (Returned back to District)	\$4,694.00
(Reductions of OCC)	\$4,694.00
Final Contract Amount	\$440,968.00