

CAMPUS WIDE PAINTING PROJECT

PROJECT CONTINGENCY ALLOWANCE LOG

Title	Referenced Document	Change Order Request (COR) #	Amount Under Review	Adjusted Amount Approved	Date Approved	Pay App
Paint 32 New Downspouts (R&R, Chemical etch & 3 coats of Paint)		1	\$6,500.00	\$3,200.00	04/15/16	Pay No. 2
Perform Dryrot Repairs to Existing Relocatable Classrooms		2	\$2,000.00	\$2,000.00	04/15/16	Pay No. 2
Log Totals:			\$8,500.00	\$5,200.00		

PROJECT FUNDING RECAP

Original Base Contract Amount	\$47,150.00
Owner Controlled Contingency (OCC)	\$10,000.00
<b>TOTAL CONTRACT AMOUNT</b>	<b>\$57,150.00</b>
Total Changes Amount (from Allowances & Contingency)	\$5,200.00
<b>Changes Below Approved Contract Value (Returned back to District)</b>	<b>\$4,800.00</b>
<b>Final Contract Amount</b>	<b>\$52,350.00</b>