

STUCCO REPAIR PAINTING PROJECT

PROJECT CONTINGENCY ALLOWANCE LOG

Title	Referenced Document	COR #	Amount Under Review	Adjusted Amount Approved	Date Approved	Pay App
VOID		1 & 2	\$0.00			
Misc. Stucco crack repairs from R2 to R3 Type (plus other)	PCO 3	3	\$17,539.77	\$17,539.77		No. 2
1878 SQ. FT. Added Lath & Plaster Coating	PCO 4	4	\$2,447.00	\$2,447.00		
Log Totals:			\$19,986.77	\$19,986.77		

PROJECT FUNDING RECAP

Original Base Contract Amount	\$164,300.00
Owner Controlled Contingency (OCC)	\$20,000.00
TOTAL CONTRACT AMOUNT	\$184,300.00
Total Changes Amount (from Allowances & Contingency)	\$19,986.77
Changes Below Approved Contract Value (Returned back to District)	\$13.23
Final Contract Amount	\$184,286.77