

PROPOSED



Fall 2016 & Spring 2017 Schedule

DEFERRED MAINTENANCE PROJECT LISTING 2016/17

Site	Project	BOE Action/Date	Status	Expected Start/Finish Date
Davis High School	All Student Center	Expected October 2016	In DSA	Late Summer Start/2017 Finish
	Stadium Bleachers (Visitors)	Approved July 2016	In Fabrication	Expected Start - November 2016 Expected Finish – Feb. 2017
	Metal Storage Bldgs. (Athletic/Grounds)	TBD	In Procurement	Expected Start - Fall 2016 Expected Finish – Spring 2017
	Soccer Field Fencing	TBD	Pre-Planning	TBD
Fairfield ES	Campus Wide HVAC Replacement Project	TBD	Pre-Planning	Expected Start - TBD Expected Finish - TBD
	Well Water Treatment Project	Expected November 2016	Plan in State Review	Expected Start - November 2016 Expected Finish – Spring 2017
North Davis ES	Campus Wide HVAC Replacement Project	TBD	Pre-Planning	Expected Start - TBD Expected Finish - TBD
	Front Parking Lot/ADA Space	TBD	In Procurement	Expected Start - TBD Expected Finish - TBD
Willett ES	Campus Wide HVAC Replacement Project	TBD	Pre-Planning	Expected Start - TBD Expected Finish - TBD
	MPR – Heating/Air Conditioning & Controls Replacement	Expected September 2016	Pre-Constr. Planning	Expected Start - September Expected Finish – Dec. 2016
Patwin ES	Campus Wide HVAC Replacement Project	TBD	Pre-Planning	Expected Start - TBD Expected Finish - TBD
	Site Fencing/Wayfinding Signs	TBD	Pre-Planning	Expected Start - TBD Expected Finish - TBD

Fall 2016/Spring 2017 Schedule

DEFERRED MAINTENANCE PROJECT LISTING 2015/16

Holmes Jr. HS	Track & Field Repairs	TBD	In Procurement	Expected Start - TBD Expected Finish - TBD
	HVAC Replacement Project	TBD	Pre-Planning	Expected Start - TBD Expected Finish - TBD
Cesar Chavez ES	Campus Wide HVAC Replacement Project	TBD	Pre-Planning	Expected Start - TBD Expected Finish - TBD
Valley Oak ES/DVCA	Campus Wide HVAC Replacement Project	TBD	Pre-Planning	Expected Start - TBD Expected Finish - TBD
NDES/Emerson/Willett/Pioneer/Valley Oak	Parking Lot & Asphalt Hard Court Repairs	TBD	Pre-Planning	Expected Start - TBD Expected Finish - TBD
BLES/PAT/PIO/CCES/WIL/MMES	Play Structure Fall Surface Replacement	TBD	Pre-Planning	Expected Start - TBD Expected Finish - TBD
MMES	MMES - Shade Structure	Awarded May 2016	In DSA	Expected Start - TBD Expected Finish - TBD
	Campus Wide HVAC Replacement Project	TBD	Pre-Planning	Expected Start - TBD Expected Finish - TBD
Korematsu ES	Campus Wide HVAC Replacement Project	TBD	Pre-Planning	Expected Start - TBD Expected Finish - TBD
Harper Jr HS	Tracks & Field Repairs	TBD	Re-Bids in Fall 2016	Expected Start - TBD Expected Finish - TBD
Operations Yard	New Steel Bldgs.	TBD	In Procurement	Expected Start - TBD Expected Finish - TBD
Emerson Jr HS	Prop 39 – Lighting retrofit	Expected October 2016	In Procurement	Expected Start - Fall Expected Finish – Spring 2017
	Campus Wide HVAC Replacement Project	TBD	Pre-Planning	Expected Start - TBD Expected Finish - TBD
	Tracks & Field Repairs	TBD	In Procurement	Expected Start - TBD Expected Finish - TBD